



Clearcreek Road Department

Monthly Report

September 2026

During September, the Clearcreek Township Road Department continued routine road and facility maintenance while also completing several drainage, equipment, and facility improvement projects throughout the township.

Wayne Boulevard Culvert Replacement: While completing asphalt repairs in preparation for this year's cape sealing program, the crew identified a deteriorated 12-inch culvert pipe on Wayne Boulevard. The damaged pipe was removed and replaced to help ensure proper drainage and prevent future roadway issues.



National Night Out: The crew spent approximately one week cleaning and preparing Road Department trucks and equipment for Clearcreek Township's National Night Out. The equipment display was well received and continues to be a popular attraction for the children and families attending the event.


East Pekin Road Repair: The crew re-milled an area on East Pekin Road where the pavement had settled following a previous culvert replacement. This work was completed to improve the roadway surface and provide a smoother transition through the repaired area.

Equipment Maintenance & Storage Barn Improvements: During the third week of September, the crew focused on servicing trucks and equipment in preparation for the upcoming fall and winter seasons. Staff also continued work on the new storage barn by installing the metal purchased earlier this spring. Before the metal could be installed, new C-channel and Z-girts had to be added to properly prepare the structure. Although the process was time-consuming, the project progressed smoothly, and the completed work met expectations.

Donald Drive Culvert Replacement: The crew replaced a deteriorated elliptical metal culvert on Donald Drive. The existing culvert measured approximately 28 inches by 21 inches and was 35 feet in length. Replacing the deteriorated pipe will help maintain proper stormwater drainage and protect the roadway from future drainage-related damage.



**Culvert pipe replacement
on Donald Dr**



**Adding Z-girts to properly
prepare the structure.**



**New barn metal
install completed**

