



Clearcreek Road Department

Monthly Report

August 2026

Ditching and Driveway Culvert Work

During the first part of August crews focused on ditching and driveway culvert projects. The team successfully completed all six ditches that were on the work board, along with two driveway culvert pipes. Completing all of the scheduled ditch work in a given period is a significant accomplishment and demonstrates the crew's productivity and commitment to staying on schedule.

Innsbrook Lane Catch Basin Repair – Woodland Greens

The crew also addressed a recurring drainage issue involving a catch basin on Innsbrook Lane in Woodland Greens. This location has experienced multiple drainage problems in the past, and the City of Springboro has previously assisted by jet-rodding the line. The underlying issue has consistently been a culvert pipe becoming clogged beneath the roadway.

After receiving a complaint in July regarding the basin not flowing properly, the crew inspected the system and found it completely obstructed with trash. Once the debris was removed, they discovered that the pipe was also almost 100% restricted with concrete.

Repairing the existing concrete pipe presented a significant challenge, as excavation and replacement required working beneath the roadway. The crew successfully completed the repair by replacing the affected five-foot section of concrete pipe with six feet of double-wall plastic pipe and a coupler. The project also included asphalt restoration and a complete rebuild of the curb.

This project required careful planning and additional effort, and the crew once again demonstrated their willingness to take on challenging repairs and finding a long-term solution.

Roadway Repairs

For the remainder of August, the crew focused on milling soft spots in preparation for the roads scheduled to receive cape seal in September. The roads included **Wayne Boulevard, Deerpath Drive, Winzig Lane, and Station House Way.**

In total, the crew placed approximately **83 tons of asphalt** to repair the identified areas. This equates to more than ten loads from our single-axle asphalt trucks and represents a substantial amount of roadway repair work completed during the month.

The new Government Center sign was installed during the last week of August. The timing worked well, allowing a crew to complete the landscaping around the sign in preparation for the upcoming Trustee meeting.

Overall, August was a productive month, with the crew successfully completing scheduled ditch and culvert work, addressing a challenging and ongoing drainage issue, and preparing several roadways for upcoming cape sealing work.



Catch basin repair on Innsbrook Ln



Landscaping around
the new Government
Center sign



Preparing roads for cape
sealing

